

BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Improvements to Roads and Drains in Amruthahalli and surrounding areas in Ward No 07, Byatarayanapura
2	Amount of Work Portion	1833658
3	Estimate cost	25.00 Lakhs
4	Name Of Contractor	Sri Vishnu M Gowda
5	Agreement No.	39/10.7.20
6	No. and date Under which the work order has been issued	EE/BTP/WO/39/2020-21, 14.07.2020
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub-division office	-
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	306 Days.
15	Date of recommending time limit applied for	14.9.2020 to 19.7.21
16	Wheather the original application of contractor is enclosed	-
17	Balance work remaining to be done	-
18	Probable time required for completion of remaining work	19.7.21
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Wheather the notice as per clause has been issued	-
21	Remarks of the AEE and the daily rate of penalty proposed	due to covid, labourers were not available. Hence less penalty may be levied.
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be approved as per AEE recommendation.

(Signature)
Assistant Engineer
Ward No 07

(Signature)
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
Executive Engineer
Byatarayanapura Division,
ಬೃ.ಬಿ.ಮ.ಪಾ, ಬೆಂಗಳೂರು

(Signature)
Asst. Executive Engineer
Kodigehalli Sub-Division,
Kodigehalli Sub Division
BBMP, Bangalore

(Signature)
Chief Engineer
Yelahanka Zone
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ